BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 412

Date : 07/04/16

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer
Yelahanka satellite town Sub Division
Yelahanka RD Blr-64

2. Well Location : chikkabommanahalli

3. Total Well Depth / Drilled in Ft. : 1100FT

4. Casing Erected in Ft. : 285FT

5. Water Struck at the Depth of : 850FT

6. Total Yield (Measuring method "V" Norch : 2½" / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear

8. At the Depth of : 850 FT

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Ram Sanjeev AE
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ
ಯಲಹಂಕ ಉಪನಗರ
ಬೆಂಗಳೂರು

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report. I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

KP

Party's Signature

Manager / Proprietor

BOREWELL

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 411

Date : 07/04/16

1. Customer's Name and Address with Telephone No. : Asst Manl Executive Engineer Yelahanka Satellite Town Sub Division Yelahanka RTO, Blore-64.

2. Well Location : Hoysala Ground Yelahanka New Town

3. Total Well Depth / Drilled in Ft. : 1080 Ft

4. Casing Erected in Ft. : 280 Ft

5. Water Struck at the Depth of : 950 Ft

6. Total Yield (Measuring method "V" Norch : 2 1/2" / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear

8. At the Depth of : 900 Ft

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Ramsanjeevi

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಜೆ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 408

Date : 07/04/16

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer Yelahanka Satellite Town Sub Division, Yelahanka RTO, Above KPTCL

2. Well Location : Chikka Muniyappa Layout

3. Total Well Depth / Drilled in Ft. : 1080 FL

4. Casing Erected in Ft. : 275 FL

5. Water Struck at the Depth of : 980 FL

6. Total Yield (Measuring method "V" Norch : 3" / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear

8. At the Depth of : 950 FL

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Ramsanjeev AE

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬೆಂಗಳೂರು-

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature

Manager / Proprietor